


IEEE 24th Symposium on Fusion Engineering (SOFE)

Status and Challenges of the ITER Tokamak Core




Gary Johnson – Former Deputy Director General – ITER Tokamak

Presented by A. Rene Raffray


June 27, 2011

Technical Challenges of the Tokamak

- **Tokamak**
 - Large scale up of many systems
 - High quality high tech components
 - Tight tolerances
 - Manufacturing around the world
 - Highly integrated design
- **Superconducting magnets**
 - Unprecedented magnet size
 - High field performance ~12T
 - Conductor and magnet manufacturing
- **Vessel Systems**
 - Large size
 - High quality components
 - Safety boundary
- **Plasma facing components**
 - High steady heat flux
 - EM loads under off-normal events
 - Special materials
 - Plasma-Wall Interaction
 - RH requirements




Tokamaks




JET – Internals & Plasma

ITER will allow us to produce plasmas with temperatures of 100 - 200 million °C (10 times the temperature of the sun's core) ⇒ 500 MW of fusion power




ITER



JET



ITER Tokamak – Mass Comparison





ITER Machine mass:
~23000 t
28 m diameter x 29 m tall


Charles de Gaulle mass:
~38000 t (empty)
856 ft (261 m) long
(Commissioned 2001)

Superconducting Magnets

Magnet System



**18 TF Coils
(EU & JP)**



6 PF Coils (EU & RF)



Facts

- 48 superconducting coils (~9800 tons)
- 11.8 T (peak TF field)
- 68 kA (peak current)
- Stored energy – 51 GJ

Technical Challenges

- Large size
- Tight tolerances
- High field performance
- Conductor and magnet manufacturing


9 Pairs of Correction Coils (CN)



31 Feeders (CN)

**Central Solenoid (CS) Coils –
Stack of 6 (US)**

Magnet Energy Comparison




**Superconducting
Magnet Energy:**
~51 GJ



Charles de Gaulle Energy:
~38000 t at ~14 km/hr

TF Conductor Procurement





ITER TF Conductor

Facts


- ~90 km / 400 t of Nb₃Sn conductor
- (The biggest Nb₃Sn conductor procurement in history)
- ~150,000 km of strand (15 x around Earth)
- Operates at ~5 K
- 11.8 T (peak TF field)
- 68 kA (peak TF current)

- Manufactured by EU, JA, RF, CN, KO, & US




TF Strand Production Status


- JA, KO, RF, EU, US, & CN are qualified for strand production. Most have launched strand industrial production and started data input into ITER Conductor Database.




Hitachi, JA
(Br)




KAT, KO
(IT)



OST, EU/US
(IT)





ChMP, RF
(Br)





- As of today, >170 tons (>37 000 km) of Nb₃Sn strands have been registered into the Database; this corresponds to the material needed to manufacture ~7 TF coils, and at present provides an ample margin relative to the cabling schedule.

TF Coil Status



Inner Leg Cross Section



TF Winding Pack


Status Japan

- JADA signed a development contract with Toshiba for winding trials and fabrication of structural section prototypes.
- This is now finished. One prototype radial plate has been made.


Europe

- EUDA has signed a procurement contract for their 9 TF coils as well as for prototype radial plates with SIMIC (IT) and CNIM (FR).
- Two prototype radial plates are nearly complete .
- A winding facility is starting construction by ASG at La Spezia.

TF Coils - A Worldwide Collaboration



Poloidal Field Coils




Facts


- So big that it must be manufactured on site!
- PF3: 24.5 m dia. & 386 ton
- Building is 250 m long x 45 m wide and will be the first on site!

Status

- PF Coil 2,3,4,5,&6 PA signed with EU
- PF Coil 1 - PA signed in March 2011




CS & CC Status



Central Solenoid
(13.6 m tall x 4.2 m dia
~1000 ton)

Status

- PA signed in March 2010 with USA
- CS PDR scheduled for September 2011
- Coil tendering in progress




Correction Coils (9 pairs) (CN)

Status

- Procurement contract for CC coils signed with ASIPP in December 2010
- Manufacturing line under procurement at Hefei

Feeders Status




Main Functions


- Provide main services to coils:
- Cryogenic He coolant
- Power SC busbars
- Instrumentation cables

Status



- FDR completed in October 2010 (31 feeders)
- Extensive design collaboration with ASIPP-CN
- Feeder busbars designed
- PA signed in January 2011



Vessel Systems



VV Status



ELM & VS Coils
(VV interfaces implemented)

Facts

- First safety barrier for ITER
- SS 316 LN-IG
- ~5300 tons (VV, ports, shielding only)
- 19.4 m (63 ft) torus outer diameter
- 11.3 m (37 ft) torus height


Status

- VV sector and port PA's signed (EU, KO, IN, & RF)
- KO - VV & port contract awarded to Hyundai Heavy Industries
- EU - VV contract awarded to the AMW collaborations
- Manufacturing schedule is on critical path!!!


Technical Challenges

- Large Size
- Tight tolerances
- High quality components
- Part of safety boundary

Vacuum Vessel - Mass Comparison



VV & In-vessel components mass: **~8000 t**
~19.5 m outside diameter x 11.2 m tall




Eiffel Tower mass: **~7300 t**
324 m tall
(Completed 1889)


Vacuum Vessel Prototypes



**Full Size Prototype of the
ITER Vacuum Vessel (2001)
(JA Domestic Agency)**




**VV Mock-up of Electron Beam welding on the
inner shell (EU Domestic Agency)**




**Mock-up of E-beam Welding for Key and
Blanket Manifold Support
(KO Domestic Agency & HHI)**

Plasma Instability Control / Mitigation



ITER In-Vessel Coils (IVCs) : 27 ELM & 2 VS Coils



Background

- Edge Localized Mode (ELM) control is a requirement for ITER
- Uncontrolled ELMs can lead to unacceptably rapid erosion of the divertor target
- ELM coils provide resonant magnetic perturbations (RMP) at plasma edge


Technical Challenges

- High currents in neutron environment (~ 60 kA @ 2.3 kV)
- Scale up of conductor (26 to 59 mm diameter)
- Remote handling
- Interfaces

Status

- IVC PDR has been completed
- R&D activities on conductor and joints are in progress
- IVC interfaces have been fully implemented into VV design
- Alternative concepts are being investigated

Thermal Shield Status





Facts

- Operation at 80 K (He cooled)
- SS 316 LN-IG
- ~880 tons
- 28 m outer diameter
- 23 m tall

Status

- PA signed with Korea in May 2010
- Drawings for VV TS issued August 2010
- Design and Fabrication contract placed in 2010
- Final Design for Cryostat TS to be completed in 2011

Cryostat Status




Status


- CDR completed in November 2009
- PDR completed in June 2010
- FDR completed in Nov 2010
- PA signing planned for July 2011

Plasma Facing Systems


In-Vessel Components – Blanket & Divertor




Blanket



Divertor



Port Plug



Blanket main functions :

- Exhaust the majority of the plasma power
- Contribute in providing neutron shielding to superconducting coils
- Provide limiting surfaces that define the plasma boundary during startup and shutdown.


Divertor main functions :

- Minimize the helium and impurities content in the plasma
- Exhaust part of the plasma thermal power

See presentation in SO2A (Tue PM):
S. W. Lisgo, R. A. Pitts: “Challenges for the ITER Plasma Interface”

Baseline Blanket Status

(more details in next presentation: "Design of the ITER First Wall & Blanket")



Facts

- 440 blanket modules
- ~4 tons each
- 18 poloidal rows
- 18 or 36 toroidal rows
- ~100 different variants
- Mass: 1530 tons

Technical Challenges


- High steady state heat flux $\sim 5 \text{ MW/m}^2$
- High EM loads from off-normal events
- Material bonding techniques
- Remote handling requirements
- Demanding interface accommodation

Example FW Mock-Up R&D Results





- Successful tests at 0.875 MW/m^2 (12,000 normal cycles) and 1.4 MW/m^2 (1000 cycles)⁴⁴

SOFE, Chicago, IL, June 27, 2011

Shield Module





First Wall Panel



Mock-ups

Divertor Status






Facts

- 54 Divertor assemblies
- 4320 Heat flux elements

Technical Challenges



- High steady state heat flux up to 10 MW/m² (3000 cycles) & 20 MW/m² (300 cycles)
- Material bonding techniques
- Remote handling requirements






Qualification Prototypes - Status

- All the 3 Domestic Agencies have qualified
- Pre-PA Qualification process successfully completed in all the concerned DAs.


Power Handling Comparisons



HIGH HEAT FLUX COMPONENTS	FOSSILE FIRED BOILER WALL (ABB)	FISSION REACTOR (PWR) CORE	ITER DIVERTOR
DESIGN			 <p>12/15 mm ID/OD</p>
HEAT FLUX - Average MW/m ² - Maximum MW/m ²	<p>0.2 0.3</p>	<p>0.7 1.5</p>	<p>3 – 5 (W areas) 10 – 20 (CFC areas)</p>

In-Vessel Remote Handling

ITER_D_3ZRGRA v1.1



Blanket Module Handling ~4.5 ton

Divertor Cassette Handling ~9 ton

SOFE, Chicago, IL, June 27, 2011

Summary

- **The large size and unique requirements of ITER have presented many technical challenges for the design and manufacturing**
- **ITER designs, R&D, and manufacturing plans are addressing these challenges**
- **Key design activities required for first plasma are nearly complete**
- **Procurement contracts for many major systems are in place and ITER components are in fabrication around the world**

Disclaimer

The views and opinions expressed herein do not necessarily reflect those of the ITER Organization